COMPLETION REPORT

Name of Work : **ASPHALTING TO MEI LAYOUT 12TH MAIN ROAD CONNECTING TO MARAMMA TEMPLE AND OTHER CROSS ROADS IN MEI LAYOUT WARD NO. 14 BAGALAGUNTE**

2. Sanctioned Estimate No. & Dt : TSNO : CE/DD2/38/dt 20-10-2015
3. Head of Account which is Chargeable : P. 2411
4. Work Order No. & Dt : EE/DD2/91/dt 6.12.2016
5. Name of Contractor : **THE TECHNICAL MANAGER, KRIDL**
6a. Time stipulated for completion of work : 120 days.
b. Delay in execution of work : --
7. Measurement recorded in : M.B. No. 5641
8. Check measurement of the Asst. : M.B. No. 5641 Page No. 56407 to 56484
Asst. Exe. Eng. / Exe. Eng :
9. Name of the Office / Official : Page No.....
incharge of the work :
10. a) Asst. Engineer
b) Asst. Exe. Engineer

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
49.90	4894992	—	95008

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ACCOUNTS SUPTD. ( )